

FINAL INSPECTION CHECKLIST

32"/36" Rigging Sheave

S/N _____

- ___ Locking screw and nut are present in clevis shaft prior to cap installation.
- ___ Hub grease witnessed prior to seal.
- ___ Axle nuts are properly preloaded.
- ___ Wheel spins without excessive force.
- ___ 4 each spiral pins are present in axle nuts and flush with inside of axle.
- ___ Gate closes without interference.
- ___ Cable shroud is within 0.200" of the wheel.
- ___ Spiral pin is present in collar on hinge pin.
- ___ Gate pin can be easily inserted and retracted.
- ___ 4 each ferrules on lanyards are fully crimped.
- ___ Clevis swivels freely but is not loose.
- ___ RTV gasket compound is present on housing cap.
- ___ Serial number on wheel tag, inspection tag, and shop traveler agree.
- ___ Line size on wheel, wheel tag, inspection tag, and shop traveler agree.
- ___ Serial numbers and lot numbers on parts match shop traveler.
- ___ Overall appearance is good.
- ___ Sentry seal in place on strap nuts.
- ___ 10 ea. socket head cap screws and lock washers present on clevis housing cap.
- ___ Diaper pin present on clevis pin.

I certify that the above-specified items have been inspected and found to be in compliance.

SIGNATURE _____ DATE _____